

Maintenance Checklist

| | SUN | MON | TUES | WED | THURS | FRI | SAT |
|--|-----|-----|------|-----|-------|-----|-----|
| Daily: Complete after Last Session of the day | | | | | | | |
| Thoroughly wipe down and clean the inside/outside of the booth | | | | | | | |
| Turn the water off to the booth | | | | | | | |

| | Week 1 | Week 2 | Week 3 | Week 4 |
|--|--------|--------|--------|--------|
| Weekly: For week of / / | | | | |
| | | | | |
| Remove and rinse the 1 st & 2 nd stage exhaust filters | | | | |
| | | | | |
| Remove and rinse the sump pump filter | | | | |

| Monthly: Complete every month | | | | | | | |
|---|--|-------|-----|-------|--|--|--|
| Remove and rinse the air caps | | JAN | FEB | MARCH | | | |
| Wipe down & clean the sump pump basin & echain scoop | | APRIL | ΜΑΥ | JUNE | | | |
| Remove and rinse the turbine air intake filter | | JULY | AUG | SEPT | | | |
| Inspect roof for overspray, inspect interior components, and complete detail entire unit | | ОСТ | NOV | DEC | | | |

*MAINTENANCE MAY NEED TO BE INCREASED DUE TO HIGH SESSION VOLUME